


TO: Site Development Inspector _____ Fax: (253) 798-7425

FROM: ESC Lead _____ Phone: _____



ESC Lead Project Inspection Report

Page 1 of 2

Project Name: _____

Permit No.: _____ Date: _____

Active Measures

1. At the time of inspection were all required silt fences or sediment barriers properly installed, in good repair and functioning adequately?
 YES
 No – But Since Corrected
 No – See Remarks
 Not Applicable
2. At the time of inspection was access limited to permitted construction approaches, were construction approaches properly built and do they remain clean & rough enough to function properly (prevent tracking)?
 YES
 No – But Since Corrected
 No – See Remarks
 Not Applicable
3. At the time of inspection were all other erosion control measures depicted on the approved plans or required by the private engineer or county inspector in place and functioning properly?
 YES
 No – But Since Corrected
 No – See Remarks
 Not Applicable
4. Are all permanent drainage system inlets and natural drainage features properly and effectively protected from erosion and sediment laden runoff?
 YES
 No – But Since Corrected
 No – See Remarks
 Not Applicable
5. Are all required temporary drainage measures in place and functioning properly?
 YES
 No – But Since Corrected
 No – See Remarks
 Not Applicable
6. Have excess accumulated sediments been removed from sediment barriers and temporary drainage features (ditches, swales, sediment ponds, etc.)? In the absence of any other specification, sediment depth shall not be allowed to exceed six inches.
 YES
 No – But Since Corrected
 No – See Remarks
 Not Applicable
7. Are adequate measures/practices in place or being followed to prevent visible erosion by wind (dust)?
 YES
 No – But Since Corrected
 No – See Remarks
 Not Applicable

